



2016 - State Cost-Share Fund (Freeborn SWCD)

Grant Award: \$16,482

Total Project Budget: \$11,405

Progress as of March 2019:

Fund Type	Spent
Grant	\$10,436
Match*	\$2,380
Other	\$7,163
Total	\$19,979

**Includes minimum 25% local match*

Grant Period:


August 2015 - December 2018

Targeted Water:

[Manually entered]

Project Sponsor:

Freeborn SWCD



Project Contact:

Brenda Lageson
 507-373-5607 x3
 brenda.lageson@mn.nacdnet.net
<http://freebornswcd.org>

Indicator Name	Proposed	Actual
Phosphorus (Est. Reduction) (LBS/YR)		8.48
Sediment (Tss) (TONS/YR)		8.48
Soil (Est. Savings) (TONS/YR)		10.68

Actual Outcomes

One water & sediment basin project planned so far with this allocation.

As of 12/31/16 no funds were expended.

One grassed waterway installed that is 1865 feet long, 60 feet wide and has a watershed of 330 acres. Planted 2.5 acres of critical area seeding. Reduction of 6.38 tons of sediment, 6.38 tons of soil, and 6.38 pounds of phosphorus from entering tributary of Cedar River. \$7,783.92 remaining to fund other projects.

Ongoing projects: 2018 Hours- Office Mgr. 1 @ \$53.75, 2 Tech. 5 @ \$40.38, 3 Tech. 33.5 @ \$33.24, and Mgr. 5.5 hr @ \$69.22. Total billed per BWSR billing rate \$1,737.92.

Difficult weather conditions forced us to ask for an extension. An extension was granted until 12/31/2019.